



Reference: Contractor Acknowledgement

480V Infratech Heaters

Note: It is required that the installing contractor read and acknowledge the below statements for Infratech to release the heaters for shipment. This is our standard procedure with 480V electric heaters.

The appropriate way to control heaters from 480 V is with a neutral. This has each heater rated for 277V. We only switch one leg of power and there is always a hot leg in the heater when switched with solid state controls. 277 V heaters are one hot leg and one neutral, leaving all power off at the heater if someone forgets to turn off the breaker before service.

With 480V systems, if the breaker is not turned off before service it represents a significant safety risk. The heater is labeled TURN OFF POWER, and the manual explicitly states to turn off power and do not discard the manual. Standard electrical practice is to turn off power, but should the installing contractor fail to do so; the contractor needs to acknowledge they are aware of this danger and accept responsibility in writing.

It is the installing contractor's responsibility to make the local maintenance personnel aware of the above. Infratech LLC. wants to ensure safety for all installing contractors and appreciates your acknowledgement of the above.

Installing Contractor Signature

Installing Contractor Printed Name

Installing Contractor Company Name

Date Signed
